

Protected 1S SYS to switched 5 V; reserve 500 mA total. Codec and other 5 V loads connect later.

EN low = true input/output disconnect. Sequence downstream loads after rail settles.

R140/R141 set about 4.95 V; C141/C142 require effective-capacitance review at 5 V.

